# Before you build

AI render review. A checklist to take to your builder.

Bring the original photos, selected render, available drawings and actual product dimensions. Involve the relevant designer, engineer, plumber or electrician where needed.

**Project:** _____ **Site review date:** _____

**Room / render version:** _____

**Mark one status per item:** C = confirmed R = change required I = investigation required

| CHECK / ACTION | C | R | I | RESPONSIBLE | DRAWING / REF |
|---|---|---|---|---|---|
| **A GEOMETRY AND FIT** | | | | | |
| 1. Check site measurements. Record discrepancies in openings, wall positions and fixed obstructions. | ☐ | ☐ | ☐ | | |
| 2. Test furniture and appliance dimensions, door swings, access and working space on the proposed plan. | ☐ | ☐ | ☐ | | |
| **B STRUCTURE** | | | | | |
| 1. Identify structural alterations. Obtain the necessary assessment and design before work starts. | ☐ | ☐ | ☐ | | |
| 2. Show required beams, supports and associated enclosures in the drawings and quote. | ☐ | ☐ | ☐ | | |
| **C PIPES, WIRING AND VENTILATION** | | | | | |
| 1. Confirm water and drainage connection points, routes and required access. | ☐ | ☐ | ☐ | | |
| 2. Confirm electrical capacity, circuit arrangements, fitting locations, and required inspection and testing. | ☐ | ☐ | ☐ | | |
| 3. Confirm ventilation routes, equipment space, termination points and maintenance access. | ☐ | ☐ | ☐ | | |
| **D CEILING HEIGHT AND FINISHES** | | | | | |
| 1. Record existing clear heights and the lowest beam or bulkhead. | ☐ | ☐ | ☐ | | |
| 2. Draw the proposed floor and ceiling assemblies. State the finished clear height at the lowest point. | ☐ | ☐ | ☐ | | |
| 3. Check applicable headroom requirements and product installation clearances. | ☐ | ☐ | ☐ | | |
| 4. Select actual lighting and material systems. Confirm samples, substrate preparation and installation details. | ☐ | ☐ | ☐ | | |
| **E SCOPE, COST AND APPROVAL** | | | | | |
| 1. Identify required permissions, technical approvals and who will obtain them. | ☐ | ☐ | ☐ | | |
| 2. List unverified concealed conditions. Agree how investigations and resulting price changes will be handled. | ☐ | ☐ | ☐ | | |
| 3. Reference agreed plans, sections and specifications in the quote. State exclusions and allowances. | ☐ | ☐ | ☐ | | |

**Open items / decisions:** _____

**Approve construction when dimensions, support details, service routes and finished heights are resolved in the project documents.**